

# FRANKLIN PARK BOROUGH

## FIELD INSPECTION REPORT

INSPECTION DATE: 7/17/19

INSPECTION TIME: 2:30 PM

INSPECTION TYPE: Deck Final

PERMIT# 20199999

LOT# 304

SITE ADDRESS: 1234 sample street  
(Street# and street name)

BUILDER: ABCDEFG Company

### FIELD CORRECTIONS REQUIRED:

1. Lateral bracing is not installed.
2. A continuous graspable accessible handrail is required on one side of stairs, see deck construction guide provided in permit process.
3. The approved deck construction plans did not include a rain capture system, you must submit a plan revision and comply with the related stormwater requirements for a single point rainwater discharge system.
4. Joist to beam connection is inadequate.
5. Maximum allowable riser height exceeded on first step.

Please make the above corrections and schedule reinspection within 30 days.

**SAMPLE**

**PLEASE CONTACT THE BUILDING INSPECTION SCHEDULING LINE (412) 364-4115 X314 FOR A REINSPECTION AFTER CORRECTIONS ARE COMPLETED. APPROVAL BY THE BOROUGH PRIOR TO CONTINUING WORK IS REQUIRED. IF YOU HAVE ANY QUESTIONS REGARDING THIS REPORT, CONTACT THE INSPECTOR SIGNED BELOW AT 412-364-4115 X343.**

---

INSPECTOR